

CAPITAL PROJECTS

New Public Works Facilities

Work continues on all aspects of the new facility, electrical, plumbing, HVAC are moving right along with the floor in the wash bay / large equipment storage area to be placed the week of June 3rd.

Street Reconstruction Projects

The Northway Drive, Pleasure Isle Drive, and Circlewood Drive project (new asphalt surface with sidewalk and apron replacement) is ongoing. The concrete work on Circlewood Drive on sidewalks and aprons is complete. A few full depth repairs and a rebuild of a catch basin has to be completed before the resurfacing of the asphalt can take place. All of the concrete work on the short section of Northway Drive (between Spring Valley and the cul de sac) is complete. The concrete work on the long section of Northway Drive (between Carriage Hill Drive and Delphi Drive) will be completed by the end of May.

The Kingsburg Court project (full concrete street replacement with sidewalk improvements) started on April 18th, with the contractor replacing bad sections of sidewalk. Both cul de sacs have been replaced and the contractor has started on the straight sections, with 4 pours remaining to complete the project.

The Lambda Drive project (full concrete street replacement with sidewalk and apron replacement) is underway. The sidewalks, aprons, and 2 sections of street have been completed. There are 2 more pours left to finish the project.

The Short Hill Lane, Clover Avenue, Alice Street, and Thomas Street project (new asphalt surface with sidewalk improvements) has started with the areas needed to be tore out being cut. Once the contractor finishes up on Northway Drive, they will start on the concrete portion of Clover Avenue.

Railroad Underpass

We finally received the right to proceed with the painting of the underpass from Norfolk Southern and are scheduled to begin work on June 6th, 2024 due to a traffic control delay. This project is schedule for approximately 3 weeks and will take place during the overnight hours to better maintain traffic.

Capital Park Improvements

Cahill Commons is nearing completion with just the finish coatings and striping left on the basketball court.


John P. Tumlin and Sons have begun the phase 3 portion of Silverlake Park, the concrete path, electric and shelter pads are slated to be complete by June 30th, 2024.






MONTHLY REPORT May 2024


CODE ENFORCEMENT CITATIONS



VIOLATIONS



COMPLAINTS



PERMITS

- 42 total permits
 - 5 building only permits
 - 10 zoning only permits
 - 11 building & zoning permits
 - 19 HVAC permits
 - 19 electric permits

