

July 2024

PUBLIC WORKS MONTHLY REPORT



PROGRAMS

Street Light Assessment

The PW's department conducted its quarterly street light check. This quarterly street light check yielded **8** lights that needed attention. **6** of these lights were reported to Duke Energy and **2** was reported to Owen Electric to have repaired.


Mowing

The Public Works team members have been busy mowing the City's parks and right of ways. A crew of 4 team members are scheduled to cut all the parks and right of ways every week. PW crews have worked **388** man hours to keep our parks and right of ways looking exceptional.

Facility Services

The PW's department has ongoing programs when it comes to cleaning and maintenance within the facilities. Some things are done daily, weekly, monthly, quarterly and even yearly. Daily and weekly cleanings consist of a team member utilizing **34** man hours a week to clean the City Building and Police Dept. and **4** man hours to clean the PW's facility. Examples of the other schedules are; Garage door inspection and lubrication is done 3 times a year and takes **24** man hours to complete, Rooftop drains and gutters are inspected and cleaned on a monthly basis that takes **2** man hrs to complete. The PW's department also checks fire extinguishers and the circulation pump monthly. A lot of things that most people take for granted.

Mowing Man Hours July 2024: 5 Year Cycle



CAPITAL PROJECTS

New Public Works Facilities

Work continues on all aspects of the new facility, electrical, plumbing and HVAC are moving right along and most of the drywall has been installed in the administration building. The salt storage building concrete walls have been poured with the floor and roof to follow along with the material storage bins underway.

Street Reconstruction Projects

The first street project of the new fiscal year went out to bid with the bids being opened on 8/1/2024. This project will see full concrete street replacements on Hayden Drive and Yager Court.

Annual Programs

There are three programs that the Public Works Department puts out to bid annually and they are Sidewalk Replacement, Crack Sealing and Street Striping.

Sidewalk Replacement Program

The sidewalk replacement contract was awarded to Humphrey Concrete. The plan is to start back in early fall with completion before the winter months.

Crack Sealing

The crack sealing contract was awarded to Scodeller Construction. A start date in early spring is expected.

Street Striping

The street striping contract was awarded to A&A Safety with a start date of mid August, 2024. This will see all the long line stripes, stop bars and arrows painted with a KYTC approved traffic paint with reflective glass beads embedded into the paint.

Capital Park Improvements

John P. Tumlin and Sons have begun the phase 3 portion of Silverlake Park, the concrete path, electric and shelter pads are complete and Duke Energy are installing new poles to feed power to this end of the park. Shelters and the rest of the plaza will be installed within the next few weeks.


EXCEPTIONAL

EMPLOYEES • SERVICES • COMMUNITY


CODE ENFORCEMENT

CITATIONS


- \$20,800 total citation fees
- \$900 voided citation fees



VIOLATIONS




COMPLAINTS




PERMITS

- 67 total permits
 - 5 building only permits
 - 10 zoning only permits
 - 19 building & zoning permits
 - 16 HVAC permits
 - 17 electric permits


BUILDING ONLY




ZONING ONLY



BUILDING & ZONING



HVAC



INSPECTIONS

- 58 total inspections

